



20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2nd QUARTER, CY 2014

Municipality : MANOLO FORTICH

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS % OF COMPLETION	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	REMARKS
A. ECONOMIC DEVELOPMENT:								
1. CONCRETING OF BY-PASS ROAD-PHASE 2	POB, MFORTICH	1,900,000.00	2-Oct-13	31-Mar-14	97%	1,874,311.40		ON-GOING
2. CONCRETING OF MADULA STREET	POB, MFORTICH	3,000,000.00	1-Sep-13	14-Mar-14	94%	2,820,605.34		ON-GOING
B. SOCIAL DEVELOPMENT:								
1. RECREATIONAL AMENITIES	POB, MFORTICH	2,150,000.00	9-May-13	30-Apr-14	100%	2,150,000.00		ON-GOING
2. CONSTRUCTION OF 1 UNIT 2 CL BLDG	NBCC, KIHARE POB, MFORTICH	1,000,000.00	9-May-13	31-Jan-14	88%	875,286.00		ON-GOING
3. PROV OF TOILET BOWLS		300,000.00			52%	157,409.00		ON GOING
4. RECREATIONAL AMENITIES (LIGHTING)	POB, MFORTICH	960,000.00	25-Feb-14		74%	714,577.00		ON GOING
5. PROVISION OF BASKETBALL COURT	POL-OTON, MF	350,000.00			20%	71,120.50		ON GOING


NESTOR M. TABACO
Municipal Accountant


HON ROGELIO N. QUIÑO
Municipal Mayor