


No. 10

20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2014

Municipality : MANOLO FORTICH

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS % OF COMPLETION	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	REMARKS
A. ECONOMIC DEVELOPMENT:								
1. CONCRETING OF BY-PASS ROAD-PHASE 2	POB, MFORTICH	1,900,000.00	2-Oct-13	31-Mar-14	100%	1,899,631.40		COMPETED
2. CONCRETING OF MADULA STREET	POB, MFORTICH	3,000,000.00	1-Sep-13	14-Mar-14	100%	2,999,156.20		COMPETED
3. CONCRETING OF CORDOVEZ ST-ROAD CANAL	POB, MFORTICH	235,000.00	1-Jul-14	1-Nov-14	68%	159,120.55		ON GOING
4. CONCRETING OF POL-OTON ROAD CANAL	POB, MFORTICH	765,000.00	Jul-14	Dec-14	47%	358,954.30		ON GOING
B. SOCIAL DEVELOPMENT:								
1. RECREATIONAL AMENITIES	POB, MFORTICH	2,150,000.00	9-May-13	30-Apr-14	100%	2,150,000.00		COMPLETED
2. CONSTRUCTION OF 1 UNIT 2 CL BLDG	NBCC, KIHARE	1,000,000.00	9-May-13	31-Jan-14	100%	1,000,000.00		COMPLETED
3. PROV OF TOILET BOWLS	POB, MFORTICH	300,000.00			60%	179,906.50		ON GOING
4. RECREATIONAL AMENITIES (LIGHTING)	POB, MFORTICH	960,000.00	25-Feb-14		74%	714,577.00		ON GOING
5. PROVISION OF BASKETBALL COURT	POL-OTON, MF	350,000.00			92%	320,827.70		ON GOING
6. CONST OF 10 UNITS ADDITIONAL COTTAGE @ MANGIMA SPRING	MANGIMA, MF	390,000.00			27%	104,594.38		ON GOING


NESTOR M. TABACO
Municipal Accountant


HON ROGELIO N. QUIÑO
Municipal Mayor