


**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE FIRST QUARTER, CY 2015**


Municipality : MANOLO FORTICH

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS % OF COMPLETION	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	REMARKS
<b>A. ECONOMIC DEVELOPMENT:</b>								
1. CONCRETING OF CORDOVEZ ST-ROAD CANAL	POB, MFORTICH	235,000.00	1-Jul-14	1-Nov-14	0.94	221,996.90		ON GOING
2. CONCRETING OF POL-OTON ROAD CANAL	POB, MFORTICH	765,000.00	Jul-14	Dec-14	0.98	749,128.65		ON GOING
<b>B. SOCIAL DEVELOPMENT:</b>								
1. PROV OF TOILET BOWLS	POB, MFORTICH	300,000.00			0.61	182,043.50		ON GOING
2. RECREATIONAL AMENITIES (LIGHTING)	POB, MFORTICH	960,000.00	25-Feb-14		0.74	714,577.00		ON GOING
3. PROVISION OF BASKETBALL COURT	POL-OTON, MF	350,000.00			0.95	331,307.90		ON GOING
4. CONST OF 10 UNITS ADDITIONAL COTTAGE @ MANGIMA SPRING	MANGIMA, MF	390,000.00			0.98	382,416.73		ON GOING
5. CONST OF NON HANDICAPPING FACILITIES	POB, MFORTICH	250,000.00			0.22	54,120.00		ON GOING

Certified Correct:

  
NESTOR M. TABACO  
Municipal Accountant

Noted by:

  
HON ROGELIO N. QUIÑO  
Municipal Mayor