


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2014**

No. 8Municipality: Manolo Fortich

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any |
|----------------------------|-----------------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|
| | | | | | % of Completion | Total Cost Incurred to Date | |
| Barangay Roads | 14 Barangays | 4,900,000.00 | Jan-13 | Dec-13 | 98.37% | 3,164,069.81 | |
| Maint of Prov'l Roads | Manolo Fortich | 7,949,392.50 | Mar-13 | Dec-13 | 99.88% | 7,949,132.50 | |
| Const of 2 Class Rooms | Santiago, MF | 750,000.00 | Jan-13 | Aug-13 | 82% | 616,207.75 | |
| Const of Covered Court | Pob Manolo Fortich | 1,500,000.00 | Jul-13 | Nov-13 | 99.89% | 1,498,352.00 | |
| Repair of 1 classroom | Damilag MF | 7,000.00 | Jan-13 | May-13 | 100% | 7,000.00 | |
| Repair of Mambatangan | | | | | | | |
| HE & E/S CR | Mambatangan, MF | 50,000.00 | Nov-13 | Dec-13 | 100% | 50,000.00 | |
| Repair of Mantibugao | | | | | | | |
| E/S & 1 CR | Mantibugao, MF | 50,000.00 | Jan-13 | Dec-13 | 100% | 50,000.00 | |
| Const of Palanugan | | | | | | | |
| Cable raft | Palanugan, MF | 100,000.00 | Jan-13 | | 100% | 100,000.00 | |
| Const of Sabangan Abyawan | | | | | | | |
| Bridge Phase 1 | Sabangan, Dalirig | 5,236,105.49 | Jan-12 | Jan-13 | 100% | 5,236,105.49 | |
| Const of MPDP | Maluko, MF | 229,886.90 | Jan-13 | Jun-13 | 93% | 214,388.60 | |
| Repair of Brgy Road | Lindaban, MF | 99,000.00 | Jan-13 | May-13 | 100% | 99,000.00 | |
| Const of MPDP | Santiago, MF | 273,841.33 | Jan-13 | Aug-13 | 89% | 242,558.55 | |
| Const of Ground Water Tank | | | | | | | |
| and pipeline | Paglaum Vill, Dalirig | 1,000,000.00 | Jan-13 | Oct-13 | 100% | 1,000,000.00 | |
| Const of Agri-Pinoy Rice | Lindaban, MF | 100,000.00 | Jan-13 | Sep-13 | 100% | 100,000.00 | |
| Completion of Multipurpose | | | | | | | |
| bldg-NGC | Mun Hall, MF | 742,500.00 | Jan-13 | | 98% | 721,055.12 | |

| | | | | | | |
|-------------------------------|----------------|--------------|--------|--------|------|--------------|
| Const of FMR | Minsuro, MF | 99,000.00 | Jan-13 | Jul-13 | 80% | 99,000.00 |
| Completion of MPB | Guilang2x, MF | 99,000.00 | Jan-13 | Dec-13 | 100% | 99,000.00 |
| Const of MPDP-PNP | Manolo Fortich | 247,500.00 | Jan-13 | Apr-13 | 42% | 101,707.90 |
| Repair of Slaughterhouse | Pol-oton, MF | 247,500.00 | Jan-13 | Sep-13 | 100% | 247,500.00 |
| Const of MPB-BNS | Santiago, MF | 99,000.00 | | | 41% | 40,844.20 |
| Est of Seed storage | Manolo Fortich | 278,000.00 | | | 100% | 278,000.00 |
| Const of MPB | Maluko, MF | 99,000.00 | | | 0% | - |
| Const of Public Mkt-Ph V | Manolo Fortich | 3,000,000.00 | Jan-14 | | 73% | 2,179,997.00 |
| Const of Mun Gym-Ph VII | Manolo Fortich | 5,000,000.00 | Jan-14 | | 87% | 4,330,640.07 |
| Const of Slope Protection for | | | | | | - |
| Alae Creek | Alae, MF | 312,000.00 | | | 97% | 302,614.05 |
| | | | | | | |
| | | | | | | |

Prepared by:



NESTOR M. TABACO
 Municipal Accountant

Certified correct:



HON. ROGELIO N. QUIÑO
 Municipal Accountant

