


20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4th QUARTER, CY 2014


Municipality : MANOLO FORTICH

PROGRAM/PROJECT	LOCATION	TOTAL COST	DATE STARTED	TARGET COMPLETION DATE	PROJECT STATUS % OF COMPLETION	TOTAL COST INCURRED TO DATE	NO. OF EXTENSIONS, IF ANY	REMARKS
A. ECONOMIC DEVELOPMENT:								
1. CONCRETING OF CORDOVEZ ST-ROAD CANAL	POB, MFORTICH	235,000.00	1-Jul-14	1-Nov-14	0.93	219,720.55		ON GOING
2. CONCRETING OF POL-OTON ROAD CANAL	POB, MFORTICH	765,000.00	Jul-14	Dec-14	0.80	611,636.60		ON GOING
B. SOCIAL DEVELOPMENT:								
1. PROV OF TOILET BOWLS	POB, MFORTICH	300,000.00			0.61	182,043.50		ON GOING
2. RECREATIONAL AMENITIES (LIGHTING)	POB, MFORTICH	960,000.00	25-Feb-14		0.74	714,577.00		ON GOING
3. PROVISION OF BASKETBALL COURT	POL-OTON, MF	350,000.00			0.93	325,377.70		ON GOING
4. CONST OF 10 UNITS ADDITIONAL COTTAGE @ MANGIMA SPRING	MANGIMA, MF	390,000.00			0.91	352,997.38		ON GOING

Certified Correct:


NESTOR M. TABACO
Municipal Accountant

Noted by:


HON ROGELIO N. QUIÑO
Municipal Mayor