

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE FIRST (1st) QUARTER, CY 2016**

No. 8Municipality: Manolo Fortich


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Maint of Prov'l Roads	Manolo Fortich	7,949,392.50	Mar-13	Dec-13	1.00	7,949,132.50		Completed
Maint of Prov'l Roads	Manolo Fortich	8,163,277.50	Jan-14	Dec-14	1.00	8,162,663.25		Completed
Const of Mun Gym-Ph VI	Pob Manolo Fortich	5,000,000.00	Jul-13	Nov-13	1.00	5,000,000.00		Completed
Const of Mun Gym-Ph VII	Pob Manolo Fortich	5,000,000.00	Jan-14	Dec-14	1.00	4,996,793.43		Completed
Const of Public Mkt-Ph V	Pob Manolo Fortich	3,000,000.00	Jan-14	Dec-14	1.00	3,000,000.00		Completed
Const of Hanging Bridge								
@ Ticala, MF	Ticala, MFortich	235,000.00	Jan-14	Sep-14	1.00	234,864.40		Completed
Const of Slope Protection								
@ Alae Creek	Alae, MF	412,000.00	Jan-14	Jun-14	0.93	381,960.60		Completed
Const of Concrete Barrier & Slope Protection	Sabangan/Abyawan	103,465.00	Jan-14		0.92	95,535.00		On-Going
Const of MPB @ Santiago	Santiago, MF	200,000.00	Jan-14		1.00	200,000.00		Completed
Const of MPB @ Guilang2x	Guilang2x, MF	200,000.00	Jan-14		1.00	200,000.00		Completed
Repair of PNP Building	Pob Manolo Fortich	500,000.00	Jan-14		1.00	500,000.00		Completed
Const of Makeshift Classroom	Ticala, MFortich	200,000.00	Jan-14		0.90	180,725.21		On-Going
Const of Palay Shed	Sankanán, MF	127,000.00	Apr-15		0.92	116,871.40		On-Going
Const of MPDP	Sankanán, MF	234,320.00	Feb-15		0.91	214,348.00		On-Going
Provincial Roads	Manolo Fortich	8,163,277.50	May-15		0.99	8,108,549.21		On-Going
Rehab of Sabangan Spillway	Sabangan/Abyawan	1,250,000.00	Oct-15		0.74	925,407.00		On-Going
Const of Guilang2x Watersystem	Guilang2x, MF	200,000.00	Oct-15		0.58	116,421.94		On-Going
Const of Small Farm Reservoir	Guilang2x, MF	120,000.00	Oct-15		0.76	91,300.00		On-Going
Construction of RCPC	Sto Niño	150,000.00	Mar-16		0.30	44,960.00		On-Going
Rehab of Industrial Zone	Dicklum	874,783.50	Dec-15		0.93	813,369.10		On-Going

Certified Correct:



NESTOR M. TABACO
Municipal Accountant

Noted by:



HON. ROGELIO N. QUIÑO
Municipal Accountant