

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2014**

**No. 8**

Municipality: Manolo Fortich

| Program or Project           | Location           | Total Cost   | Date Started | Target Completion Date | Project Status  |                             | No. of Extensions, if any | Remarks |
|------------------------------|--------------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
|                              |                    |              |              |                        | % of Completion | Total Cost Incurred to Date |                           |         |
| Maint of Prov'l Roads        | Manolo Fortich     | 7,949,392.50 | Mar-13       | Dec-13                 | 99.88%          | 7,949,132.50                |                           |         |
| Maint of Prov'l Roads        | Manolo Fortich     | 8,163,277.50 | Jan-14       |                        | 45%             | 3,661,018.78                |                           |         |
| Const of Mun Gym-Ph VI       | Pob Manolo Fortich | 5,000,000.00 | Jul-13       | Nov-13                 | 99.96%          | 4,998,348.44                |                           |         |
| Const of Mun Gym-Ph VII      | Pob Manolo Fortich | 5,000,000.00 | Jan-14       | Dec-14                 | 94%             | 4,713,348.03                |                           |         |
| Const of Public Mkt-Ph V     | Pob Manolo Fortich | 3,000,000.00 | Jan-14       | Dec-14                 | 75%             | 2,237,329.00                |                           |         |
| Const of Hanging Bridge      |                    |              |              |                        |                 |                             |                           |         |
| @ Ticala, MF                 | Ticala, MFortich   | 235,000.00   | Jan-14       | Sep-14                 | 100%            | 234,864.40                  |                           |         |
| Const of Slope Protection    |                    |              |              |                        |                 |                             |                           |         |
| @ Alae Creek                 | Alae, MF           | 312,000.00   | Jan-14       | Jun-14                 | 100%            | 312,000.00                  |                           |         |
| Const of Concrete Barrier &  |                    |              |              |                        |                 |                             |                           |         |
| Slope Protection             | Sabangan/Abyawan   | 103,465.00   | Jan-14       |                        | 92%             | 95,535.00                   |                           |         |
| Const of MPB @ Santiago      | Santiago, MF       | 200,000.00   | Jan-14       |                        | 29%             | 58,104.55                   |                           |         |
| Const of MPB @ Guilang2x     | Guilang2x, MF      | 200,000.00   | Jan-14       |                        | 42%             | 83,213.90                   |                           |         |
| Repair of PNP Building       | Pob Manolo Fortich | 500,000.00   | Jan-14       |                        | 14%             | 71,735.90                   |                           |         |
| Const of Makeshift Classroom | Ticala, MFortich   | 200,000.00   | Jan-14       |                        | 27%             | 54,652.79                   |                           |         |
|                              |                    |              |              |                        |                 |                             |                           |         |

Prepared by:

  
\_\_\_\_\_  
NESTOR M. TABACO

Certified correct:

  
\_\_\_\_\_  
HON. ROGELIO N. QUIÑO

~~Municipal Accountant~~

~~Municipal Accountant~~