

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4TH QUARTER, CY 2014**


No. 8

Municipality: Manolo Fortich

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Maint of Prov'l Roads	Manolo Fortich	7,949,392.50	Mar-13	Dec-13	1.00	7,949,132.50		Completed
Maint of Prov'l Roads	Manolo Fortich	8,163,277.50	Jan-14		0.90	7,346,949.75		On-Going
Const of Mun Gym-Ph VI	Pob Manolo Fortich	5,000,000.00	Jul-13	Nov-13	1.00	5,000,000.00		Completed
Const of Mun Gym-Ph VII	Pob Manolo Fortich	5,000,000.00	Jan-14	Dec-14	1.00	4,996,793.43		Completed
Const of Public Mkt-Ph V	Pob Manolo Fortich	3,000,000.00	Jan-14	Dec-14	1.00	3,000,000.00		Completed
Const of Hanging Bridge @ Ticala, MF	Ticala, MFortich	235,000.00	Jan-14	Sep-14	1.00	234,864.40		Completed
Const of Slope Protection @ Alae Creek	Alae, MF	312,000.00	Jan-14	Jun-14	1.00	312,000.00		Completed
Const of Concrete Barrier & Slope Protection	Sabangan/Abyawan	103,465.00	Jan-14		0.92	95,535.00		On-Going
Const of MPB @ Santiago	Santiago, MF	200,000.00	Jan-14		1.00	200,000.00		Completed
Const of MPB @ Guilang2x	Guilang2x, MF	200,000.00	Jan-14		1.00	200,000.00		Completed
Repair of PNP Building	Pob Manolo Fortich	500,000.00	Jan-14		0.14	71,735.90		On-Going
Const of Makeshift Classroom	Ticala, MFortich	200,000.00	Jan-14		0.27	54,818.54		On-Going

Certified Correct:

Noted by:



NESTOR M. TABACO
 Municipal Accountant



HON. ROGELIO N. QUIÑO
 Municipal Accountant